

STATUS OF THE FAIR SYNCHROTRON PROJECTS

SIS18 UPGRADE AND SIS100



Peter Spiller

International Particle Accelerator Conference

June 2014



SIS18 Upgrade (Boosteroperation)



Booster Cycles

Existing and planned Heavy Ion Accelerators operated with low charge states worldwide



AGS Booster	BNL	5×10^9	Au ³¹⁺
LEIR	CERN	1×10^9	Pb ⁵⁴⁺
NICA Booster	JINR	4×10^9	Au ³²⁺
SIS18	GSI/FAIR	1.5×10^{11}	U ²⁸⁺
SIS100	FAIR	6×10^{11}	U ²⁸⁺

SIS18 served as a pilot facility for the development of

- new accelerator concepts
- new technologies and
- the understanding


... to overcome vacuum instabilities and ionization beam loss at high intensity heavy ion operation.

Ionization Beam Loss and Dynamic Vacuum determines
the system design and the accelerator technologies of SIS18 and SIS100



Static


Dynamic

 U^{28+} - operation in 2001



Main beam loss mechanism in SIS18 and SIS100 (far below the space charge limit)

- Life time of U^{28+} is significantly lower than of U^{73+}
- Life time of U^{28+} depends strongly on the residual gas pressure
- Ion induced gas desorption ($\eta \approx 10\,000$) generates local pressure bumps
- Beam loss increases with intensity (dynamic vacuum)

	Today	FAIR Booster	Today	FAIR Booster
Reference Ion	U^{73+}	U^{28+}	P	P
Maximum Energy	1 GeV/u	0.2 GeV/u	4 GeV	4 GeV
Maximum Intensity	4×10^9	1.5×10^{11}	5×10^{10}	2.5×10^{12}
Repetition Rate	0.3 - 1 Hz	2.7 Hz	0.3 – 1 Hz	2.7 Hz



- Short cycle times, short sequences and short injection plateau
- Fast ramping (SIS18: 10 T/s, SIS100: 4 T/s)
**(power connection, power converters, Rf system,
fast ramped (superconducting) magnets)**
- XHV and huge pumping power
(NEG-coating, cryo pumping - local and distributed)
- Localizing beam loss and control/suppression of
desorption gases
**(ion catcher system with low desorption yield surfaces,
Synchrotron optics and lattice design)**
- Minimum „effective“ initial beam loss
(TK halo collimation, low desorption yield surfaces)



Completed Developments and Procurements


300 kV Injection Septum



Steerer



HV unit of ionisation beam profile monitor



Low desorption ion catchers




NEG coated thin wall magnet chambers (all dipoles and quadrupoles)



New power connection





Final design of the new injection system

Project completed


- Increased acceptance
- Injection of U^{28+} at reference energy
- Protection of septum electrodes
(1.5 MW beam power)
- Position and profile verification
- Aim for reduced gas production

Replacement of unipolar power converter for horizontal corrections coils by bipolare power converter completed.

All power converters delivered and commissioned



- Fast, turn-by-turn measurement, e.g. during injection process, of the transverse beam size.
- Magnetic and electric field for imaging of the ionized residual gas ions under the influence of strong beam space charge onto a phosphor screen.



IPM with magnet system

High voltage boxes and UHV tank delivered. Magnet system in tendering process.

High average beam intensity requires fast short cycle times with fast ramping.

- Shortening of cycle time (intermediate charge states)
- Higher repetition rate (booster operation 2.7)
- Increased average intensity (x 2-9)

A. SIS18 Modus

$$B_{\max} = 1.8 \text{ T} - dB/dt = 4 \text{ T/s}$$

$$I_{\max} = 3500 \text{ A} - V_{\max} = 5.5 \text{ kV}$$

2 groups each 2 parallel power converters

2 groups each 12 Dipole

$$P_{\max} = +19/-17 \text{ MW}$$

B. SIS12 Modus


$$B_{\max} = 1.2 \text{ T} - dB/dt = 10 \text{ T/s} - I_{\max} = 2300 \text{ A} - V_{\max} = 11.2 \text{ kV}$$

4 in power converters in series supply 4 groups each 6 dipols

$$P_{\max} = +26/-23 \text{ MW}$$

$$(U^{73+} : E_{\max} = 512 \text{ MeV/u})$$

Power converter upgrade for 10 T/s up to 18 Tm



Fast ramping with 10 T/s up to 18 Tm (19kA/s up to 3500A)

Status:


- Contract signed in December.2012 with GE (USA)
- Delivery of power grid filter unit mid of 2013 completed
- Scheduled final comissioning in 2016



New power grid filter
delivered mid of 2013



- Sufficient Rf voltage for fast ramping with low charge state heavy ions
 U^{73+} acceleration with 4 T/s (2×10^{10} ions)
 U^{28+} acceleration with 10 T/s (1.5×10^{11} ions)
- Sufficient bucket area for minimum loss (50 kV)
(30 % safety)




- Flat bunch profile (high B_f) for lower inc. tune shift
two harmonic acceleration
 $h=4$ (existing cavity) and $h=2$ (new cavity)
- Compatibility with SIS100 Rf cycle




Status:

- First supply unit delivered by OCEM (*Italy*) in August 2012, and commissioned
- Second and third supply units delivered




- Replacement of all dipole- and quadrupole chambers by new, NEG coated chambers
- Improved bake-out system for operation up to 300K
- Installation of low desorption ion catchers



As a result of the various upgrade stages, the beam lifetime could be continuously increased. These Figures show the measured lifetimes of intermediate charge state, heavy ions for different stages of the UHV system upgrade.


E.g. the measured lifetimes of intermediate charge state, heavy ions after NEG coating of the dipole- and quadrupole chambers and after inserting NEG panels in the injection septum.

After the installation of NEG panels in the injection septum, a perfect agreement has been achieved between the measured and expected beam lifetime and its energy dependence.



World record intensity for intermediate charge state heavy ions.


The feasibility of high intensity beams of intermediate charge state heavy ions has been demonstrated.



2001 FAIR conceptual design report (FAIR proposal)


Link existing facility –
civil construction comprises:

- the beam dump for the proton linac in the transfer channel
- the shielding enhancement by means of a table construction on top of the existing tunnel
- other radiation protection measures e.g. steel plates below extraction system
- underpressure generation in the tunnel (treatment of radioactive air)
- link to the FAIR tunnel 101






After the completion of the civil construction measures
a complete re-alignment of SIS18 will be needed.

SIS100



Window frame magnet with superconducting coil



Nuclotron Cable

Nuclotron Dipole in Cryostat

Main R&D goal: Reduction of AC losses during ramping by improved iron yoke design


40 W/m > 13 W/m

$B_{\max} = 1.9 \text{ T}$


$dB/dt = 4 \text{ T/s}$

Status: (109 pieces required)

- Contract signed (end of 2011)
- Production by BNG (Germany) started
- Delivery of FOS dipole: 06.2013
- Steel procurement and cable production released




Coil head of pre-series dipole magnet




4 T/s triangular cycle reached

Nukotron Cable Production at BNG



**BNG is the only provider
for a Nukotron type s.c.
cable beside JINR
(Russia)**




S.c. filaments in a Copper Manganese matrix


Status:

Contract signed with Luvata (*Finnland*)

First billet delivered – series production released




Production of the superconducting cable for the pre-series dipole at BNG





Superconducting Nuklotron cable



- Manufacturing design of pre-series module, completed by GSI design department
- Design service contract for overall cryomagnetic quadrupole module system signed and progressing
- Inkind contract for the production of quadrupole units with JINR (*Russia*) under preparation



GSI FAIR




Design of pre-series module and components by GSI Design Office



Design of QM module including end boxes (link to local cryogenics)



Pre-Series Cryogenic Beam Position Monitor (BPM)



Pre-Series Cryo-Catcher



Successful production of chamber segments made of special stainless steel grade Bö P506



(120 pieces required)

Status:

- Tender on pre-series and 119 pcs. series chambers placed in 2012
- Delivery of the FOS chamber in May 2014

Associated procurements:

- Special stainless steel (Böhler steel P506) for all dipole and quadrupole magnet chambers

Current status:

- special stainless steel grade P506 for chamber production was delivered in August 2013 and transferred to chamber manufacturer in Oct. 2013
- LHe-cooling tubes made of special stainless steel grade ES 2374; Current status: 75% of the order is already delivered to GSI

SIS 100 Adsorption Pumps


(60 pieces)

Status:





Procurement in preparation



Adsorption pump produced at KIT, Karlsruhe





Partial pressure of H < 10^{-10} mbar




Status:

- First in-kind contract signed with polish shareholder.
- Manufacturing design of bypass line and interface connection boxes/end box started with WUT




Design of interface between bypass line and cryomagnetic system

Short pulses for optimum target matching and fast cooling in CR



Major bunch manipulations are required in the FAIR synchrotrons and storage rings:


- **Acceleration**
(single and dual harmonic)
- **Bunch Merging**
- **Batch compression**
- **Fast compression**
(rotation of phase space)
- **Fast decompression**
(debunching)



Status: (14 pieces required)

Tendering negotiations for cavity and supply units running.


Procurement via FAIR GmbH. Procurement of standardized components prepared by GSI



Ferrit loaded acceleration cavities: $V_0 = 20 \text{ kV}$ $f_0 = 1.1 - 3.2 \text{ MHz}$


Status:

Contract signed (9 pieces)



FAIR benefits from
10 years
development of MA
cavities for SIS18.


SIS18 Bunch Compressor Cavity




Installation of sixteen Rf cavities in one straight of SIS100

MA loaded bunch compression cavities: $V_0 = 40 \text{ kV}$ $f_0 = 0.3 - 0.6 \text{ MHz}$

Superconducting Magnet Testing



- SIS100 dipole units will be tested at GSI
- SIS100 quadrupole units will potentially be tested at JINR (contracts under preparation)
- Super-FRS magnets potentially tested at CERN (contract signed)




Existing Test Stand for Superconducting Magnets at GSI



20 kA – 29 kA/s

Status:

Power Converter delivered, commissioned
and in operation





17 kA / 29 kA/s


Status: (22 pairs required)

Delivery of 1st pair type October 2013. Order placed for all HTS current lead of the series test stand, the reference string and the SIS100 lead box.



S.c. strands at the cold terminal connected to the HTS parts






Civil Construction including all technical infrastructure will be finished in June 2014

Cryogenic Plant (compressor, liquefier incl. distribution to the feed boxes)**Status:** Contract signed with Linde (Germany)

Feed-box
manufacturing
at Cryoworld





20 kA / 29 kA/s

(Testing of the Series SIS100 Dipole Magnets)

(Sum for 2 pieces)

Status: Delivery planned for end of 2014



Preparation for tests at JINR



- GSI has reached and demonstrated, the feasibility for acceleration of high intensity low charge state heavy ion beams with the existing UNILAC and SIS18.
- GSI has conducted successfully major R&D on accelerator key components providing surpassing and unique performance not only for FAIR, but also for the next generation of particle accelerators world wide.
- Procurement of major technical systems, components and facilities for FAIR has been started involving industry and public laboratories in Germany, Europe and the main FAIR member states.
- Further procurements planned for 2014 according to the project schedule.